

*ACI Spring 2016 Convention
Milwaukee, Wisconsin - April 2016*

**OVERVIEW OF PRECAST CONCRETE
PAVEMENT PRACTICES & RECENT
INNOVATIONS**



*Shiraz Tayabji, stayabji@gmail.com
Applied Research Associates, Inc. (ARA)
Ellicott City, MD*



The Need - Pavement Rehab Under Heavy Urban Traffic

A very serious issue throughout urban US



- ◆ Shorter closure, but possibly shorter service life (rapid setting concrete)
- ◆ Longer service life, but longer closure (conventional concrete paving)
- ◆ Shorter closure & longer service life (PRECAST PAVEMENT)

Preamble

- **PCP technology is not a passing fad. It is here to stay**
- **PCP technology is used routinely by several agencies for rapid repair and rehabilitation of concrete as well as asphalt pavements**
- **PCP projects have been successfully constructed in numerous States by contractors with no prior experience with PCP & precast panels can be fabricated by most precaster**
- **Good availability of precast plants throughout the US**


PCP Initiatives in the US

(Actively undertaken since mid-1990's)

- **FHWA (since mid-1990's)**
- **Highway and airport agencies (since 2001)**
- **Industry (since 2001)**
- **AASHTO TIG (mid-2000's)**
- **SHRP2 Project R05 (2008 – 2012)**
- **FHWA/AASHTO - SHRP2 Project R05 products implementation program (2013 - current)**
 - **Tech Support**
 - **Financial support**

PCP Background

- PCP is a recent technology – in use since 2001
- Used primarily for RAPID repair & rehabilitation & longer-lasting treatments
 - Panels fabricated off-site, transported to project site & installed on a prepared foundation
 - Only minimal field curing time required
- Typically, night-time work & short work windows
- Typically, repair/rehab along a single lane
 - Multiple-lane repair/rehab possible based on site constraints



Traffic Considerations

- Traffic volume – is it heavy enough to preclude other pavement alternatives?
 - If fast-track fixed-form or slipform paving techniques are possible, use of precast pavement may not be the best option!
- Alternate routes
 - If traffic can be staged or detoured, use of precast pavement may not be the best option!

But, if there is only 8 hours or less of lane closures to perform the repair/rehab work, precast pavement should be strongly considered


PCP Systems

- For intermittent repairs
 - Nominally reinforced panels
 - Prestressed panels
- For continuous applications
 - Jointed PCP systems (JPrCP)
 - Nominally reinforced panels
 - Prestressed panels
 - Post-tensioned systems (PPCP) - fewer active joints; longer sections



**Generic & Proprietary Systems
(Components) Available**



PCP Systems



Repair Panels



Conventional Jointed PCP System



State of Practice - Jointed Systems

Overall Approaches

Support Condition


- 1. Grade supported - panels are placed directly on grade**
 - Cemented bedding layer may be used (<1/4 in.)
 - Surface grinding almost always required
- 2. Bedding grout supported - panels are set above grade using leveling bolts (or shims) and high strength bedding grout is used to fill gap under the panel (Typical gap > 1/4 in & < 1/2 in.)**
 - Surface grinding may not be necessary

Load Transfer System


- 1. Using slots at the panel surface (several variations)**
- 2. Using slots at the panel bottom (one patented system)**

Panel Installation Options

(Grade placed - Repair & Continuous)




Panel Installation Options (Levelling bolts & thicker bedding - Repair & continuous)




PCP Load Transfer Refinement (USA)

- Alternate method for installing dowel bars at transverse joints
 - Use of a narrow dowel bar slots at the surface for transverse joint load transfer – allows opening to traffic before the dowel bar slots are patched





PCP Load Transfer Refinement (USA)

- Adopted by the Illinois Tollway
 - Use of a narrow-mouth dowel bar slots at the surface




California Rapid Roadway Pavement System

Barra Glide Load Transfer System & Gracie Lift Device Developed in 2013



California Rapid Roadway Pavement System

Barra Glide Load Transfer System & Gracie Lift Device



Caltrans Load Transfer Refinement

**Generic Caltrans Tear Drop Slot System used
with Gracie Levelling Lift System (or Shims)**



SH 101 design (2015)




I-210 design (2016)

PPCP Systems


(Concept Developed at University of Texas - 2001)

- A number of panels are posttensioned together to result in a posttensioned section length of 200 to 250 ft & induced prestress of 150 to 200 psi
 - Tendons are bonded to the concrete thru grouted tendon ducts




Original - Central panel surface pocket posttensioning

PPCP Central Stressing



Refined - End panel surface pocket posttensioning



Current - End panel joint face posttensioning and gap panel use



Panel Production vs. Installation Rates

- Panel fabrication rate
 - 8 to 10 panels per day (inside plant – jointed)
 - Similar rate for PPCP panels – inside plant or outdoor beds
- Panel installation rate
 - Repair – 15 to 20 repairs/night
 - Jointed continuous – 30 to 40 panels/night (500 to 600 ft)
 - PPCP – two posttensioned sections or up to about 500 ft
- So, several weeks (months) of back-log of panels is necessary before installation can begin

NEAR FUTURE EXPECTATIONS

**REPAIR APPLICATION – 30 TO 40 REPAIRS PER NIGHT
CONTINUOUS (JOINTED OR PPCP) – 1,000 + FT/NIGHT**

Where to Use Precast Pavement?

(Open to Traffic the Next Morning!!!)

➤ Primary Applications (90%+ use)

- Heavily-traveled main line interstate/primary system & urban roadways - A critical need on US's aging system
- Interstate/primary system & urban ramps - Often no alternative routes and heavy traffic

➤ Special Applications

- Intersections - Where traffic needs to be maintained
- Bridge approach slabs - A large no. of approach slabs across country need to be rehabilitated under traffic
- Underpasses - Where height restrictions may limit rehab options
- Bus pads - Where alternative bus stop locations are not acceptable, bus pads can be replaced overnight
- Airfield Applications - A developing market
- Utility “bridges” - Over failed drainage pipes & culverts

Intersections


(Rehab of distressed AC Intersections)

- A very effective option to rehab distressed/rutted AC intersections that carry high volume of traffic, including heavy truck traffic




Bridge Approach Slabs (BAS)

- Thousands of distressed approach slabs exist
 - Exhibited by classic “bump” at bridge end/approach
- Causes of failure
 - Settlement of underlying soils
 - Erosion of embankment materials
- Difficult to rehab/replace
 - Often repaired with “band-aid” materials
- Precast panels - a good fast and permanent repair
 - Full-depth replacement allows opportunity to repair underlying embankment
 - Can be installed in over night or over-the-weekend work windows



Active program underway at the Illinois Tollway to study implementation of precast panels to rehab existing BAS & for new BAS at new integral abutment bridges

Example: Approach Slab on Existing Bridge Abutments



Cross Section at End of Existing Bridge



Placing panel Over Anchor Rods



Placing panels In One Lane

Source: The Fort Miller Co., Inc.

Bus Pad Rehabilitation

Hollywood & Santa Monica Blvd.


North Hollywood, CA, 2012



Grading Bedding Material



Placing



Placing Last panel



Opened Next Morning

Source: The Fort Miller Co., Inc.



Long-Life Expectations for PCP

- Repair applications – 15 to 20 years or to reconstruction of existing pavement
- Continuous applications
 - Original PCC surface service life – 40+ years
 - Pavement will not exhibit premature failures and materials related distress
 - **Pavement failure=> Result of traffic loading**
 - Pavement will have reduced potential for cracking, faulting & spalling, and
 - Pavement will maintain desirable ride and surface texture characteristics with minimal intervention activities to correct for ride & texture, for joint resealing, and minor repairs

PCP Technical Considerations

- a. General Details
- b. Concrete Requirements
- c. Jointing and Load Transfer
- d. Support Conditions
- e. Surface Characteristics (smoothness & texture)

DIFFERENT SYSTEMS SHARE
MANY COMMON FEATURES AND
REQUIREMENTS


BUT, THIS IS WHERE THEY DIFFER

ONCE INSTALLED, PCPs BEHAVE SIMILAR TO CONVENTIONAL CONCRETE PAVEMENTS.

❖ Only the method of construction is different

THE CONCRETE & THE PANELS CAN BE VERY DURABLE

However, uniform support condition & good load transfer at joints are critical




Panel Static Lifting Flexural Stresses

Panel Length (ft.)	Panel Width (ft.)	Panel Thickness (in.)	Maximum Concrete Lifting Stress (psi)
10	12	9	39
	24	9	154
	36	9	347
	12	10	35
	12	11	32
	12	12	29
	12	9	39
12	24	9	154
	36	9	347
	12	10	35
	12	11	32
	12	12	29
15	12	9	60
	24	9	154
	36	9	347
	12	10	54
	12	11	49
	12	12	45

As a panel dimension gets longer, pretensioning becomes necessary

Panel Fabrication (Current Jointed) - Reasonably Standard & Routine



The Panel Fabrication Process (Current)

- Prestressed Panels for Jointed PCP



Panel Support Condition Considerations

- Use of existing base
 - Granular
 - Reworked, compacted & regraded
 - Reworked, compacted, regraded , bedding material applied
 - Stabilized
 - Used as is or trimmed; bedding material applied
 - Bedding material
 - < ¼ in. fine-grained granular material
 - **Thicker layer of rapid-setting flowable fill (RSFF) or grout using elevated panel placement techniques (levelling bolts/shims)**
 - High density polyurethane grout
- New base – granular or rapid-setting LCB, with or without bedding material



Virginia I-66 (Sept. 2009)

Continuous Placement - Fort Miller System (Ramp Lane)




Note: If an extra 6 in. width had been trimmed off, most of the longitudinal spalling would have been taken care of.

New York City - Continuous Jointed PCP

Fort Miller System - Rehab of AC Intersections, 2010

Rockaway Boulevard near JFK Airport



Summary

- Although experience with PCP systems is limited, less than 15 years, performance to-date indicate that well-designed and well-constructed PCP systems can be installed rapidly and can be expected to provide long-term service
- The need for the technology is obvious – rapid construction and longer-lasting solutions.

